

## 11.0 | TRANSIT PROJECT LISTINGS



### 12.0 | MAJOR PROJECTS YEAR END STATUS REPORT

Annually, the MPO compiles tracking data on each major project within the TIP. This listing shows these projects and their status in the program at the end of federal fiscal year 2018 through 2016.

#### Federal Fiscal Year 2018 Activity Report

PIN	Project Location	FMIS No.	Total Obl.	TOTAL	Activity
13061	US-89; MP 347.49 - 347.97	F010506	\$1,229,048.02	\$3,227,416.12	Close Out
13062	SR-52; MP 3.43 - 4.12	F010507	\$1,196,140.90	\$1,196,140.90	Under Construction
10689	SR-68; MP 28.80 - 31.81	F008343	\$5,994,241.00	\$5,994,241.00	Close Out
13069	Pony Express Parkway	F010514	(\$339,357.19)	(\$363,999.99)	Active
15275	SR-68; MP 26.93 - 29.30 & SR-145; MP .64 - 1.58 & SR-68; MP 31.49 - 31.92	F012676	\$6,747,987.34	\$7,237,999.94	Under Construction
10954	Mapleton Lateral Canal Parkway Trail	F008574	\$664,709.87	\$1,498,870.55	Closed
11897	US-89 (500 W); 500 S to Bulldog Blvd Provo	F009428			Under Construction
13009	Cnty:FA-3080; MP .00 - .38 & SR-77; MP 8.94 - 9.07 & Springville 400 S From Main St. to 400 E	F010454	\$785,892.04	\$785,892.04	Close Out
13078	Multiple locations in Orem	F010523	\$74,584.00	\$74,584.00	Active
14109	Protected Bike Lanes & Raised Median Bulldog Blvd	F011535			Under Construction
14983	County Wide	F012373	\$37,292.00	\$40,000.00	Substantially Compl
8567	JORDAN RIVER/MURDOCK CONNECTOR TRAIL, LEHI	F006994	\$46,710.07	\$50,101.97	Closed
8573	Mapleton Lateral Parkway Trail - Phase 1	F006995	(\$0.03)	(\$0.03)	Closed
8573	Mapleton Lateral Parkway Trail - Phase 1	F006995	(\$280,516.23)	(\$300,886.23)	Closed
10263	I-15; MP 251.00 to MP 251.50	F007968	\$326,305.00	\$326,305.00	Active
10961	Cnty:FA-3062; MP 1.15 - 1.22 & US-6; MP 174.78 - 174.92 & Spanish Fork Center Street/ US-6 Intersection	F008581	\$34,000.00	\$461,468.95	Close Out
10962	Spanish Fork River Trail	F008582	(\$27,939.42)	(\$27,939.42)	Closed
13064	SR-51; MP 2.32 - 2.58	F010509	\$162,648.21	\$405,046.21	Closed
13065	SR-198; MP 3.75 - 3.95	F010510	\$62,514.70	\$62,514.70	Close Out
14149	I-15; MP 242.43 - 251.05	F011574	\$270,180.54	\$289,800.00	Closed

# 11.0 | TRANSIT PROJECT LISTINGS



10959	Saratoga Springs Utah Lakeshore Trail	F008579	\$2,572.47	\$2,572.47	Closed
14790	Not location-based	F012190	\$8,148.30	\$8,148.30	Closed
15541	Various schools in R3	F012916	\$4,370.00	\$4,370.00	Close Out

## Federal Fiscal Year 2017 Activity Report

PIN	Project Location	FMIS No.	Total Obl.	TOTAL	Activity
13061	US-89; MP 347.49 - 347.97	F010506	\$1,229,048.02	\$3,227,416.12	The remaining work to be completed includes: Landscaping, Island flatwork, Micro Surfacing and striping. It is unknown at this time (5/23/2018) whether Hidden Peak will be returning this summer to complete the work.
13062	SR-52; MP 3.43 - 4.12	F010507	\$1,196,140.90	\$1,196,140.90	Project will be readvertised in the fall.
10954	Mapleton Lateral Canal Parkway Trail	F008574	\$664,709.87	\$1,498,870.55	In close out
13009	Cnty:FA-3080; MP .00 - .38 & SR-77; MP 8.94 - 9.07 & Springville 400 S From Main St. to 400 E	F010454	\$785,892.04	\$785,892.04	Under Construction
13078	Multiple locations in Orem	F010523	\$74,584.00	\$74,584.00	Active
14983	County Wide	F012373	\$37,292.00	\$40,000.00	Active
10954	Mapleton Lateral Canal Parkway Trail	F008574	\$59,905.39		
8567	JORDAN RIVER/MURDOCK CONNECTOR TRAIL, LEHI	F006994	\$46,710.07	\$50,101.97	In close out
8573	Mapleton Lateral Parkway Trail - Phase 1	F006995	(\$0.03)	(\$0.03)	Closed
10961	Cnty:FA-3062; MP 1.15 - 1.22 & US-6; MP 174.78 - 174.92 & Spanish Fork Center Street/ US-6 Intersection	F008581	\$94,206.12		
8573	Mapleton Lateral Parkway Trail - Phase 1	F006995	(\$280,516.23)	(\$300,886.23)	Closed
10263	I-15; MP 251.00 to MP 251.50	F007968	\$326,305.00	\$326,305.00	Active Study
10961	Cnty:FA-3062; MP 1.15 - 1.22 & US-6; MP 174.78 - 174.92 & Spanish Fork Center Street/ US-6 Intersection	F008581	\$34,000.00	\$461,468.95	In Close Out
13061	US-89; MP 347.49 - 347.97	F010506	\$396,227.50		
13061	US-89; MP 347.49 - 347.97	F010506	\$94,956.62		

10962	Spanish Fork River Trail	F008582	(\$27,939.42)	(\$27,939.42)	Closed
13064	SR-51; MP 2.32 - 2.58	F010509	\$162,648.21	\$405,046.21	In close out
13064	SR-51; MP 2.32 - 2.58	F010509	\$242,398.00		
13065	SR-198; MP 3.75 - 3.95	F010510	\$62,514.70	\$62,514.70	Under Construction
14149	I-15; MP 242.43 - 251.05	F011574	\$270,180.54	\$289,800.00	In close out
10689	SR-68; MP 28.80 - 31.81	F008343	\$5,994,241.00	\$5,994,241.00	Should be physically complete by June 29.
10959	Saratoga Springs Utah Lakeshore Trail	F008579	\$2,572.47	\$2,572.47	Is in close out, nothing to update.
13069	Pony Express Parkway	F010514	(\$339,357.19)	(\$363,999.99)	Under construction.
14790	Not location-based	F012190	\$8,148.30	\$8,148.30	In close out
15275	SR-68; MP 26.93 - 29.30 & SR-145; MP .64 - 1.58 & SR-68; MP 31.49 - 31.92	F012676	\$6,747,987.34	\$7,237,999.94	Bid opening was May 24th. We hopefully will be able to award it and have them start in July.
15541	Various schools in R3	F012916	\$4,370.00	\$4,370.00	Is active and is up to Bike Utah on when the spending occurs. It is a pass through.

## Federal Fiscal Year 2016 Activity Report

PIN	Project Location	Plan Fund Desc.	TOTAL	Activity
5506	Murdock Canal Trail	EARMARK - HIGH PRIOR PROJ - SECTION 1702 EM_HPP_1702	-\$7,171.57	Closed 11/19/15
7010	SR-265, University Parkway: State Street to 800 East in Orem	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	-\$54,904.24	Closed 12/28/15
7867	SR-52; OREM 800 NORTH TRAIL - 1000 EAST TO PALISADE DR	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	-\$34,045.61	Closed 12/28/15
8061	SR-114; GENEVA ROAD, PROVO TO OREM	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$146,506.93	Final Acceptance 2/26/14, waiting on ROW
		STP - FLEXIBLE SOUTH UTAH CO (MAG) STP_FLX_MAG	-\$147,329.72	
8086	US-6; MP 201 TO 203; SKYVIEW TO TUCKER	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	-\$972,055.66	Region 4
8509	I-15; 1200 WEST TO UTAH COUNTY LINE	INTERSTATE MAINTENANCE IM	-\$46,733.86	Closed 12/3/15
8567	JORDAN RIVER/MURDOCK CONNECTOR TRAIL, LEHI	CMAQ REDUCE PM 2.5 EMISSIONS CMAQ_PM2.5	\$619,999.55	Sub. Complete
		STP - SMALL URBAN SOUTH UTAH CO (MAG) STP_SU_MAG	\$70,000.45	
		STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$15,819.47	
8571	Non LRS Route added	CMAQ REDUCE PM 2.5 EMISSIONS CMAQ_PM2.6	\$81,669.13	Construction Should be complete in a couple of weeks
		CONGESTION MITIGATION/AIR QUALITY (MAG) CMAQ_MAG	\$745,775.00	
		STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$500,000.00	
8573	Mapleton Lateral Parkway Trail - Phase 1	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	-\$283,203.34	In close out
8978	I-15; Bridge Rehab; between MP 279.5 TO MP 282.5	INTERSTATE MAINTENANCE IM	-\$465,529.40	Closed 12/31/15

9260	2300 West between 1900 South and I-15 West Frontage Rd. Lehi	STP-URBAN STEA 03 FUNDS STP_UR_P/O@1	-\$101,208.71	Closed 1/14/16
9622	State Route: I-15 from: 278.60 to: 380.00 for: 101.40	NAT'L HIGHWAY PERFORM PROGRAM - IM NHPP_IM	-\$5,781.47	Region 2
		STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$565,412.51	
9976	State Route: SR-156 from: .00 to: 1.40 for: 1.40	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$1,690,307.46	3/1/17 waiting on comptrollers to close
10020	I-15; MP 264.00 - 325.00	NATL INFRA INVEST TIGER VI TIGER_VI	\$820,000.00	Regin 2
10034	US-89; MP 327.78 - 333.46	NATIONAL HIGHWAY SYSTEM NHS	-\$849,322.50	Closed 1/26/16
10085	US-6; MP 176.91 - 177.60	RAIL / HWY ELIM @90/10 R/H_HZ_ELM90	\$10,732.38	In closeout waiting on RR bill
		RAIL/HIGHWAY DEVICES @90/10 R/H_DEVICS90	-\$277,211.17	
10216	SR-147; MP 11.43 - 17.18	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	-\$628,310.99	3/9/17 waiting on comptrollers to close
10217	US-6; MP 196.72 - 201.12	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	\$80,000.00	Construction summer summer 2017
		NATIONAL HIGHWAY SYSTEM NHS	\$420,000.00	
		STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$5,334,153.83	
10694	I-15; MP 243.84 - 248.86	NAT'L HIGHWAY PERFORM PROGRAM - IM NHPP_IM	-\$494,760.01	Closed 1/14/16
10954	Mapleton Lateral Canal Parkway Trail	CONGESTION MITIGATION/AIR QUALITY (MAG) CMAQ_MAG	\$125,000.00	Construction started 6/19/17
10955	Cnty_FA-2946; MP 4.98 - 5.26 & Orem 1600 North; State Street to 275 West	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$594,168.35	2/9/17 waiting on comptrollers to close
10959	Saratoga Springs Utah Lakeshore Trail	CMAQ MAG @ 100 % CMAQ_MAG_100	\$474,764.13	Construction complete - starting close out
10960	SR-198; MP 14.59 - 15.01 & Cnty:FA-3035; MP .08 - .12 & Spanish Fork Canyon Road/2550 East Intersection	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$250,000.00	2/27/17 waiting on comptrollers to close
		STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$652,000.00	
10961	Cnty:FA-3062; MP 1.15 - 1.22 & US-6; MP 174.78 - 174.92 & Spanish Fork Center Street/ US-6 Intersection	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	-\$97,477.12	9/2/16 Final acceptance
10962	Spanish Fork River Trail	STP-URBAN STEA 03 FUNDS STP_UR_P/O@2	-\$139,845.00	Closed 1/4/2017
11053	US-6; MP 177.47 - 177.94	EARMARK - HWY FOR LIFE ( 2012) EM_2012_HFL	-\$0.02	Closed 1/5/17
		NAT'L HIGHWAY PERFORM PROG. BRIDGE ON NHPP_BR	-\$166,679.96	
11332	US-89; MP 344.55 - 347.34	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	-\$311,447.86	Closed 11/23/15
11394	SR-68; MP 16.90 - 25.35	HIGHWAY SAFETY IMPROVEMENT PROGAM HSIP	\$23,000.00	Will combine with 11394 once ROW is done
11411	US-6; MP 192.56 - 192.82	HIGHWAY SAFETY IMPROVEMENT PROGAM HSIP	\$900,832.52	fixing spots on the concrete and applying sealer 7/17
11475	SR-75; MP 1.47 - 1.54 & SR-75; MP .55 - .60	NAT'L HIGHWAY PERFORM PROG. BRIDGE ON NHPP_BR	\$200,000.00	This project has been moved to 2019 constrution season
		STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$85,000.00	
11960	Various Locations in Utah County	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	-\$7,523.84	Closed 9/19/16
12060	SR-73; MP 27.85 - 30.80	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	\$15,913.06	Closed 6/8/17
12106	I-15; MP 280.84 - 280.91	CONGESTION MITIGATION/AIR QUALITY (MAG) CMAQ_MAG	-\$15,428.57	Closed 2/16/16
12120	US-6; MP 173.60 - 300.30	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	-\$4,694.60	Closed 11/19/15

12196	SR-73; MP 15.79 - 25.00	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$235,000.00	Construction will be summer of 2017
12245	SR-77; MP .00 - 5.69 & SR-198; MP 11.41 - 12.34 & US-6; MP 173.42 - 178.00	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$1,359,188.00	Project complete
12246	SR-52; MP 1.54 - 4.12 & ON RAMP FROM US-189 TO SR-52; MP .00 - .09 & OFF RAMP TO US-189; MP .00 - .31 & TO US-189; MP .00 - .11	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$2,175,247.24	Project moved to 2018, due to drainage project
12383	Study area is South Provo Sub rail line between 400 S in Springville and the merge with North Provo Sub rail line near US-6/US-89 junction	RAIL / HWY ELIM @90/10 R/H_HZ_ELM93	\$5,416.00	Closed 1/23/17
12984	I-15; MP 248.74 - 248.84 & I-15; MP 247.43 - 247.53 & I-15; MP 246.93 - 247.03 & I-15; MP 247.33 - 247.43 & I-15; MP 246.83 - 246.93 & I-15; MP 232.07 - 232.17 & I-15; MP 232.17 - 232.27 & I-15; MP 263.00 - 263.10 & I-15; MP 259.65 - 259.75 & I-15; M	HIGHWAY SAFETY IMPROVEMENT PROGAM HSIP	-\$45,294.06	Closed 1/4/16
12985	I-15; MP 280.20 - 283.30	HIGHWAY SAFETY IMPROVEMENT PROGAM HSIP	\$68,342.50	Closed 1/4/17
13009	Cnty:FA-3080; MP .00 - .38 & SR-77; MP 8.94 - 9.07 & Springville 400 S From Main St. to 400 E	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$44,518.77	Construction starts in July
13063	SR-147; MP 13.05 - 13.17	TRANS ALT PROGRAM - MAG TAP_URB_MAG	\$128,250.51	Closed 5/11/17
13064	SR-51; MP 2.32 - 2.58	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$37,126.98	Construction starts in July
13065	SR-198; MP 3.75 - 3.95	TRANS ALT PROGRAM - MAG TAP_URB_MAG	\$103,485.30	Project will re-advertise this fall
13069	Pony Express Parkway	STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$64,000.00	This is an exchange project
13244	Utah County Wide	CONGESTION MITIGATION/AIR QUALITY (MAG) CMAQ_MAG	\$406,000.00	Finishing construction 7/17
13421	SR-77; MP 6.63 - 7.20	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$440,000.00	Project will advertise this fall
13528	Various locations in Region 3	RAIL / HWY ELIM @90/10 R/H_HZ_ELM97	\$243,013.07	Waiting on program finance to close epm 6/13/17
13621	US-6; MP 189.34 - 193.25	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	\$455,375.99	Construction summer of 2017
13645	US-89; MP 339.76 - 340.71	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	\$20,000.00	Construction summer of 2017
		STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$323,432.31	
13647	US-189; MP .18 - 1.45	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$1,074,232.10	Construction summer of 2017
13648	SR-129; MP .00 - 1.49	EQUITY BONUS / MINIMUM GUARANTY EQ_BONUS(MG)	\$1,011,816.33	Construction summer of 2017
		STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$2,183,280.31	
13668	Cnty:FA-2932; MP .00 - .14 & US-89; MP 349.91 - 350.29 & SR-73; MP 35.85 - 36.15	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$1,300,000.00	Will be re-advertised construction 2018
13722	US-6; MP 183.90 - 189.39	NAT'L HIGHWAY PERFORM PROG. NHS ROUTES NHPP_NHS	\$20,000.00	Closed 6/8/17
		STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$580,000.00	
13724	SR-198; MP 1.41 - 1.64	STP - FLEXIBLE (ANY AREA) STATEWIDE STP_FLX_ST	\$165,000.00	construction to begin in Oct. 2017

13741	I-15; MP 280.00 - 282.89	NAT'L HIGHWAY PERFORM PROGRAM - IM NHPP_IM	\$110,000.00	This is contingency money for potential repairs prior tto the start of the Techology corridor project
13801	US-6; MP 202.08 - 202.17 & US-6; MP 177.69 - 178.03	NAT'L HIGHWAY PERFORM PROG. BRIDGE ON NHPP_BR	\$216,554.98	Construction complete received in region 5/20/17
13831	I-15; MP 282.00 - 307.00	FEDERAL AID MISCELLANEOUS FA_MISC	\$200,000.00	Region 2
13898	FY 2016 MAG CPG	FTA-MPO (CPG) FUNDS @ 93.23 % PRORATA FTA_5303	\$236,569.90	Closed 6/5/17
		PLANNING MPO (MAG) PL_MAG	\$264,147.37	
		STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$57,265.90	
14149	I-15; MP 242.43 - 251.05	CONGESTION MITIGATION/AIR QUALITY (MAG) CMAQ_MAG	\$60,000.00	Construction complete this summer
14338	300 W from 100 N to 560 N	TRANSPORTATION ALTERNATIVE PROGRAM TAP_FLEX	\$65,261.00	Project should advertise this winter
14968	FY 2017 MAG MPO CPG	FTA-MPO (CPG) FUNDS @ 93.23 % PRORATA FTA_5304	\$207,973.71	Balance of \$820,554 that's not spent
		PLANNING MPO (MAG) PL_MAG	\$700,079.92	
		STP - URBAN AREA PROVO/OREM (MAG) STP_URB_P/O	\$619,059.32	

